



WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT (January 1/06 – September 18/06)

<u>DRILLING ACTIVITY</u>	to Sept. 18/06	To Sept. 19/05	2005 Total
Drilling Licences Issued	304	193	384
Licences Cancelled	4	0	0
Vertical Wells Drilled	305	131	267
Horizontal Wells Drilled	39	8	18
Wells Drilled - Total	344	139	285
Stratigraphic Test Holes Drilled	0	0	0
No. of Metres Drilled	377 506	148 301	303 363
Wells Re-entered	2	0	0
Wells Being Drilled	1	5	1
No. of Active Rigs	5	5	7
Wells Licenced but Not Spudded	65	61	108
Wells Completed as Potential Oil Wells	330	133	274
Wells Abandoned Dry	16	6	11
Wells Drilled but Not Completed	0	0	0
Other Completions	0	0	0
New Wells on Production	213	66	216
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	9	20
Licences Cancelled	0	0	0
Kilometers Licenced	0	484	2 169
Kilometers Run	420	315	1 568
<u>OIL PRICES (Average)</u>			
	2006	2005	
	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of July	494.30 (78.55)	432.65 (68.75)	
Month of August	473.86 (75.30)	462.55 (73.50)	
<u>OIL PRODUCTION (M3)</u>			
	2005	2004	
Month of December	93 073.7	58 957.7	
Cumulative Thru December 31	811 924.0	637 512.3	

WEEKLY WELL ACTIVITY REPORT**18 September 2006**

Lic. No. 3552 Rideau Daly 15-34-9-29 (WPM)
UWI: 100.15-34-009-29W1.00

Status: Abandoned Producer (ABD P)
Status Date: 12-Sep-2006

Lic. No. 3626 Rideau Daly SWD 14-15-9-29 (WPM)
UWI: 100.14-15-009-29W1.00

Status: Completing (COMP)
Status Date: 25-Aug-2006

Lic. No. 4963 Rideau Daly Prov. COM 15-30-9-29 (WPM)
UWI: 100.15-30-009-29W1.00
UWI: 100.15-30-009-29W1.02

Status: Abandoned Producer (ABD P)
Status Date: 15-Sep-2006

Lic. No. 5537 New Midland Reston HZNTL 7-27-7-27 (WPM)
UWI: 100.07-27-007-27W1.00 – Leg #1
UWI: 102.08-27-007-27W1.02 – Leg #2

Status: Completing (COMP)
Status Date: 20-Jul-2006

Lic. No. 5650 Routledge Unit No. 1 HZNTL 6-32-9-25 (WPM)
UWI: 102.06-32-009-25W1.00 – Leg #1
UWI: 102.06-32-009-25W1.02 – Leg #2

Status: Capable of Oil Production (COOP)
Status Date: 25-Jan-2006
Field/Pool Code: 05 59C

Lic. No. 5701 Routledge Unit No. 1 HZNTL 1-21-9-25 (WPM)
UWI: 102.01-21-009-25W1.00

Status: Capable of Oil Production (COOP)
Status Date: 24-Feb-2006
Field/Pool Code: 05 59C

Lic. No. 5886 South Pierson Unit No. 1 Prov. 7C-16-2-29 (WPM)
 UWI: 1C0.07-16-002-29W1.00

Revision to Reports of: 19-Jun-2006 & 26-Jun-2006

Total Depth: **1 034 m**
 Production Casing: 114.3 mm @ **1020.59 m** with 19.0 t
 Status: Completing (COMP)
 Status Date: 22-Jun-2006

Lic. No. 5895 Tundra Sinclair 3-33-7-29 (WPM)
 UWI: 100.03-33-007-29W1.00

Revision to Report of: 05-Jun-2006
 Contractor: **Big Sky Drilling Inc. - Rig #5**

Spud Date: 11-Sep-2006
 K.B. Elevation: 527.28 m
 Surface Casing: 177.8 mm @ 140.00 m with 8.2 t
 Finished Drilling: 13-Sep-2006
 Total Depth: 1043 m
 Production Casing: 114.3 mm @ 1042.00 m with 6.1 t
 Rig Released: 14-Sep-2006
 Status: Completing (COMP)
 Status Date: 17-Sep-2006

Lic. No. 5897 Tundra Sinclair 6-33-7-29 (WPM)
 UWI: 100.06-33-007-29W1.00

Status: Completing (COMP)
 Status Date: 15-Sep-2006

Lic. No. 5950 Tundra Sinclair 13-1-8-29 (WPM)
 UWI: 100.13-01-008-29W1.00

Status: Completing (COMP)
 Status Date: 29-Jul-2006

Lic. No. 5951 Rideau Sinclair 3-13-8-29 (WPM)
 UWI: 100.03-13-008-29W1.00

Status: Completing (COMP)
 Status Date: 22-Aug-2006

Lic. No. 5953 Rideau Sinclair 6-13-8-29 (WPM)
 UWI: 100.06-13-008-29W1.00

Status: Completing (COMP)
 Status Date: 13-Sep-2006

Lic. No. 5954 Tundra Whitewater HZNTL 2-8-3-21 (WPM)
 UWI: 100.02-08-003-21W1.00

Revision to Report of: 14-Aug-2006
 Well Name: Tundra Whitewater HZNTL 2-8-3-21 (WPM)
 UWI: 100.02-08-003-21W1.00

Status: Capable of Oil Production (COOP)
 Status Date: 15-Aug-2006
 Field/Pool Code: 06 52C

Lic. No. 5957 Rideau Sinclair 5-3-8-28 (WPM)
 UWI: 100.05-03-008-28W1.00

Revision to Report of: 17-Jul-2006
 Contractor: **Blackwatch Energy Services Trust - Rig #1**

Spud Date: 15-Sep-2006
 K.B. Elevation: 497.92 m
 Surface Casing: 219.1 mm @ 136.00 m with 10.0 t
 Finished Drilling: 17-Sep-2006
 Total Depth: 945 m
 Production Casing: Run
 Rig Released: 18-Sep-2006
 Status: Waiting On Service Rig (WOSR)
 Status Date: 18-Sep-2006

Lic. No. 5959 Rideau Sinclair 16-13-8-29 (WPM)
 UWI: 100.16-13-008-29W1.00

Finished Drilling: 13-Sep-2006
 Total Depth: 964 m
 Production Casing: Run
 Rig Released: 14-Sep-2006
 Status: Waiting On Service Rig (WOSR)
 Status Date: 14-Sep-2006

Lic. No. 5961 Rideau Sinclair 8-33-7-28 (WPM)
 UWI: 100.08-33-007-28W1.00

Revision to Report of: 17-Jul-2006
 Contractor: **Blackwatch Energy Services Trust - Rig #1**

Status: Moving In Rotary Tools (MIRT)
 Status Date: 18-Sep-2006

Lic. No. 5963 Rideau Sinclair 12-7-8-28 (WPM)
 UWI: 100.12-07-008-28W1.00

Revision to Report of: 11-Sep-2006
 Well Name: Rideau Sinclair 12-7-8-28 (WPM)
 UWI: 100.12-07-008-28W1.00

Status: Completing (COMP)
 Status Date: 13-Sep-2006

Lic. No. 5977 Tundra Sinclair Prov. 3-28-8-29 (WPM)
 UWI: 100.03-28-008-29W1.00

Status: Completing (COMP)
 Status Date: 15-Sep-2006

Lic. No. 5978 Tundra Sinclair Prov. 5-28-8-29 (WPM)
 UWI: 100.05-28-008-29W1.00

Revision to Report of: 17-Jul-2006
 Contractor: Trinidad Drilling Ltd. - **Rig #14**

Spud Date: 14-Sep-2006
 K.B. Elevation: 532.69 m
 Surface Casing: 177.8 mm @ 138.00 m with 8.2 t
 Finished Drilling: 15-Sep-2006
 Total Depth: 998 m
 Production Casing: Run
 Rig Released: 16-Sep-2006
 Status: Waiting On Service Rig (WOSR)
 Status Date: 16-Sep-2006

Lic. No. 5979 Tundra Sinclair Prov. 6-28-8-29 (WPM)
 UWI: 100.06-28-008-29W1.00

Revision to Report of: 17-Jul-2006
 Contractor: Trinidad Drilling Ltd. - **Rig #14**

Spud Date: 11-Sep-2006
 K.B. Elevation: 531.50 m
 Surface Casing: 177.8 mm @ 140.00 m with 8.2 t
 Finished Drilling: 13-Sep-2006
 Total Depth: 1 002 m
 Production Casing: 114.3 mm @ 1001.50 m with 6.7 t
 Rig Released: 14-Sep-2006
 Status: Waiting On Service Rig (WOSR)
 Status Date: 14-Sep-2006

Lic. No. 6002 Rideau Sinclair Prov. 5-34-8-29 (WPM)
 UWI: 100.05-34-008-29W1.00

Spud Date: 14-Aug-2006
 K.B. Elevation: 529.74 m
 Surface Casing: 219.1 mm @ 138.00 m with 9.0 t
 Finished Drilling: 17-Aug-2006
 Total Depth: 982 m
 Production Casing: Run
 Rig Released: 18
 -Aug-2006
 Status: Completing (COMP)
 Status Date: 21-Aug-2006

Lic. No. 6003 Rideau Daly 1-3-9-29 (WPM)
 UWI: 100.01-03-009-29W1.00

Status: Completing (COMP)
 Status Date: 07-Sep-2006

Lic. No. 6005 Rideau Daly 9-10-9-29 (WPM)
 UWI: 100.09-10-009-29W1.00

Status: Completing (COMP)
 Status Date: 08-Sep-2006

Lic. No. 6011 CNRL Pierson 1-10-2-29 (WPM)
 UWI: 100.01-10-002-29W1.00

Status: Completing (COMP)
 Status Date: 12-Sep-2006

Lic. No. 6016 Tundra Sinclair 10-19-8-29 (WPM)
 UWI: 100.10-19-008-29W1.00

Spud Date: 11-Sep-2006
 K.B. Elevation: 531.50 m
 Surface Casing: 177.8 mm @ 140.00 m with 8.2 t
 Finished Drilling: 13-Sep-2006
 Total Depth: 1 031 m
 Production Casing: 114.3 mm @ 1031.00 m with 6.6 t
 Rig Released: 13-Sep-2006
 Status: Waiting On Service Rig (WOSR)
 Status Date: 13-Sep-2006

Lic. No. 6018 Tundra Sinclair 12-19-8-29 (WPM)
 UWI: 100.12-19-008-29W1.00

Status: Completing (COMP)
 Status Date: 16-Sep-2006

Lic. No. 6020 Tundra Sinclair 15-19-8-29 (WPM)
UWI: 100.15-19-008-29W1.00

Revision to Report of: 21-Aug-2006
Contractor: **Big Sky Drilling Inc. - Rig #91**

Spud Date: 14-Sep-2006
K.B. Elevation: 547.28 m
Surface Casing: 177.8 mm @ 139.00 m with 8.2 t
Finished Drilling: 16-Sep-2006
Total Depth: 1 030 m
Production Casing: 114.3 mm @ 1030.00 m with 6.6 t
Rig Released: 16-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 16-Sep-2006

Lic. No. 6021 Tundra Sinclair 16-19-8-29 (WPM)
UWI: 100.16-19-008-29W1.00

Revision to Report of: 21-Aug-2006
Contractor: **Big Sky Drilling Inc. - Rig #91**

Status: Moving In Rotary Tools (MIRT)
Status Date: 18-Sep-2006

Lic. No. 6029 Tundra Daly 9-5-9-29 (WPM)
UWI: 100.09-05-009-29W1.00

Finished Drilling: 12-Sep-2006
Total Depth: 975 m
Production Casing: Run
Rig Released: 13-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 13-Sep-2006

Lic. No. 6030 Tundra Sinclair 4-23-7-29 (WPM)
UWI: 100.04-23-007-29W1.00

Revision to Report of: 28-Aug-2006
Contractor: **Big Sky Drilling Inc. - Rig #5**

Status: Moving In Rotary Tools (MIRT)
Status Date: 18-Sep-2006

- Lic. No. 6031 Tundra Sinclair 12-23-7-29 (WPM)
UWI: 100.12-23-007-29W1.00
- Revision to Report of: 28-Aug-2006
Contractor: **Big Sky Drilling Inc. - Rig #5**
- Spud Date: 14-Sep-2006
K.B. Elevation: 516.08 m
Surface Casing: 177.8 mm @ 139.00 m with 8.2 t
Finished Drilling: 17-Sep-2006
Total Depth: 1 037 m
Production Casing: Run
Rig Released: 17-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 17-Sep-2006
- Lic. No. 6035 Lodgepole Daly Prov. HZNTL 15-16-9-28 (WPM)
UWI: 100.15-16-009-28W1.00
- Status: Completing (COMP)
Status Date: 15-Sep-2006
- Lic. No. 6037 Tundra Sinclair Prov. 9-30-8-29 (WPM)
UWI: 100.09-30-008-29W1.00
- Status: Completing (COMP)
Status Date: 13-Sep-2006
- Lic. No. 6041 CNRL Pierson 5-4-2-29 (WPM)
UWI: 100.05-04-002-29W1.00
- Revision to Report of: 11-Sep-2006
Contractor: **Akita Drilling Ltd. - Rig #12**
- Spud Date: 15-Sep-2006
K.B. Elevation: 475.60 m
Surface Casing: 177.8 mm @ 137.25 m with 7.0 t
Finished Drilling: 17-Sep-2006
Total Depth: 1 043 m
Production Casing: 114.3 mm @ 1042.50 m with 17.0 t
Rig Released: 18-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 18-Sep-2006
- Lic. No. 6042 South Pierson Unit No. 1 Prov. 15-4-2-29 (WPM)
UWI: 100.15-04-002-29W1.00
- Revision to Report of: 11-Sep-2006
Contractor: **Akita Drilling Ltd. - Rig #12**
- Status: Moving In Rotary Tools (MIRT)
Status Date: 18-Sep-2006

Lic. No. 6043 CNRL Pierson 3-10-2-29 (WPM)
UWI: 100.03-10-002-29W1.00

Spud Date: 11-Sep-2006
K.B. Elevation: 473.58 m
Surface Casing: 177.8 mm @ 151.00 m with 7.0 t
Finished Drilling: 13-Sep-2006
Total Depth: 1 033 m
Production Casing: 114.3 mm @ 1032.50 m with 19.0 t
Rig Released: 14-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 14-Sep-2006

Lic. No. 6044 CNRL Pierson 7-10-2-29 (WPM)
UWI: 100.07-10-002-29W1.00

Revision to Report of: 11-Sep-2006
Contractor: **Tempco Drilling Company Inc. - Rig #3**

Spud Date: 15-Sep-2006
K.B. Elevation: 471.85 m
Surface Casing: 177.8 mm @ 147.00 m with 7.0 t
Finished Drilling: 17-Sep-2006
Total Depth: 1 031 m
Production Casing: 114.3 mm @ 1031.00 m with 19.0 t
Rig Released: 18-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 18-Sep-2006

Lic. No. 6047 Tundra Sinclair 15-31-8-29 (WPM)
UWI: 100.15-31-008-29W1.00

Spud Date: 14-Sep-2006
K.B. Elevation: 548.46 m
Surface Casing: 219.1 mm @ 139.00 m with 12.0 t
Finished Drilling: 16-Sep-2006
Total Depth: 1 018 m
Production Casing: 114.3 mm @ 1018.00 m with 13.0 t
Rig Released: 17-Sep-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 17-Sep-2006

Lic. No. 6057 Tundra Sinclair Prov. 11-28-8-29 (WPM)
 UWI: 100.11-28-008-29W1.00

Revision to Report of: 11-Sep-2006
 Contractor: Trinidad Drilling Ltd. - **Rig #14**

Spud Date: 16-Sep-2006
 K.B. Elevation: 530.60 m
 Surface Casing: 177.8 mm @ 140.30 m with 8.2 t
 Finished Drilling: 18-Sep-2006
 Total Depth: 1 004 m
 Production Casing: 114.3 mm @ 1004.00 m with 6.7 t
 Rig Released: 18-Sep-2006
 Status: Waiting On Service Rig (WOSR)
 Status Date: 18-Sep-2006

Lic. No. 6062 Rideau Pierson Prov. HZNTL 7-16-3-29 (WPM)
 UWI: 102.07-16-003-29W1.00

License Issued: 13-Sep-2006
 Licensee: Rideau Petroleums Ltd.
 Mineral Rights: Crown
 Contractor: Precision Drilling (1987) Ltd. – Rig. #101
 Municipality: Edward
 Surface location: 5D-15-3-29
 Co-ords: 773.05 m (N) of (S) boundary of Sec. 15
 354.40 m (E) of (W) boundary of Sec. 15
 Grd. Elevation: 476.03 m
 Proj. TD: 1105 (Mississippian)
 Field: Pierson
 Classification: Development (Non-Confidential)
 Spud Date: 15-Sep-2006
 K.B. Elevation: 480.08 m
 Surface Casing: 244.5 mm @ 135.00 m with 11.0 t
 Status: Drilling Ahead (DR)
 Status Date: 18-Sep-2006

Lic. No. 6063 Rideau Sinclair 8-33-8-29 (WPM)
 UWI: 100.08-33-008-29W1.00

License Issued: 15-Sep-2006
 Licensee: Rideau Petroleums Ltd.
 Mineral Rights: Freehold
 Contractor: Ammonite Drilling Ltd. – Rig. #1
 Municipality: Pipestone
 Co-ords: 605.55 m (N) of (S) boundary of Sec. 33
 196.83 m (W) of (E) boundary of Sec. 33
 Grd. Elevation: 518.38 m
 Proj. TD: 985 (Devonian)
 Field: Sinclair
 Classification: Exploratory Outpost
 Status: Location (LOC)
 Status Date: 15-Sep-2006

- Lic. No. 6064 Rideau Sinclair 8-23-8-29 (WPM)
 UWI: 100.08-23-008-29W1.00
- License Issued: 14-Sep-2006
 Licensee: Rideau Petroleums Ltd.
 Mineral Rights: Freehold
 Contractor: Blackwatch Energy Services Trust – Rig. #1
 Municipality: Pipestone
 Co-ords: 574.70 m (N) of (S) boundary of Sec. 23
 247.44 m (W) of (E) boundary of Sec. 23
 Grd. Elevation: 510.58 m
 Proj. TD: 985 (Devonian)
 Field: Sinclair
 Classification: Development (Non-Confidential)
 Status: Location (LOC)
 Status Date: 14-Sep-2006
- Lic. No. 6065 Tundra Sinclair Prov. 4-32-7-28 (WPM)
 UWI: 100.04-32-007-28W1.00
- License Issued: 15-Sep-2006
 Licensee: Tundra Oil & Gas Limited
 Mineral Rights: Crown
 Contractor: Trinidad Drilling Ltd. – Rig. #5
 Municipality: Pipestone
 Co-ords: 171.00 m (N) of (S) boundary of Sec. 32
 231.49 m (E) of (W) boundary of Sec. 32
 Grd. Elevation: 493.87 m
 Proj. TD: 984 (Devonian)
 Field: Sinclair
 Classification: Development (Non-Confidential)
 Status: Location (LOC)
 Status Date: 15-Sep-2006
- Lic. No. 6066 Tundra Sinclair Prov. 16-32-7-28 (WPM)
 UWI: 100.16-32-007-28W1.00
- License Issued: 15-Sep-2006
 Licensee: Tundra Oil & Gas Limited
 Mineral Rights: Crown
 Contractor: Trinidad Drilling Ltd. – Rig. #5
 Municipality: Pipestone
 Co-ords: 161.38 m (S) of (N) boundary of Sec. 32
 181.35 m (W) of (E) boundary of Sec. 32
 Grd. Elevation: 497.96 m
 Proj. TD: 979 (Devonian)
 Field: Sinclair
 Classification: Development (Confidential)
 Status: Location (LOC)
 Status Date: 15-Sep-2006

Lic. No. 6067

Tundra Sinclair 9-22-8-28 (WPM)
UWI: 100.09-22-008-28W1.00

License Issued: 15-Sep-2006
 Licensee: Tundra Oil & Gas Limited
 Mineral Rights: Freehold
 Contractor: Trinidad Drilling Ltd. – Rig. #5
 Municipality: Pipestone
 Co-ords: 633.46 m (S) of (N) boundary of Sec. 22
 171.17 m (W) of (E) boundary of Sec. 22
 Grd. Elevation: 482.99 m
 Proj. TD: 905 (Devonian)
 Field: Sinclair
 Classification: Development (Non-Confidential)
 Status: Location (LOC)
 Status Date: 15-Sep-2006

WELL NAME CHANGES

Lic. No. 5954

From: Tundra Whitewater HZNTL 1-8-3-21 (WPM)
 To: Tundra Whitewater HZNTL 2-8-3-21 (WPM)

CERTIFICATES OF ABANDONMENT ISSUED

<u>Lic. No.</u>	<u>Well Name and Location</u>	<u>Date Issued</u>
0710	Fawn Lulu Lake Prov. RE2-23-1-21 (WPM)	15-Sep-2006
4367	Tundra Cyn-Tech Pierson 9-14-2-29 (WPM)	15-Sep-2006
4600	Devon Pierson 10-5-2-29 (WPM)	15-Sep-2006